



ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN FOR THE PROJECT OF THE RECONSTRUCTION OF THE BLACK SPOT MALA LISA IN CAZIN

October, 2017

Table of Contents

| | |
|--|-----------|
| EXECUTIVE SUMMARY | 5 |
| 1. INTRODUCTION | 9 |
| 2. METHODOLOGY AND OBJECTIVES OF ESMP | 10 |
| 3. LOCAL DESCRIPTION | 11 |
| 3.1. ROAD SAFETY AND TRAFFIC DATA..... | 12 |
| 4. PROJECT DESCRIPTION | 14 |
| 5. BASELINE OF PARTICULAR INTEREST..... | 16 |
| 5.1. GEOGRAPHIC CONDITIONS..... | 16 |
| 5.2. CLIMATE FEATURES | 17 |
| 5.3. AIR QUALITY..... | 19 |
| 5.4. WATER AND WATER QUALITY | 19 |
| 5.5. NOISE LEVELS..... | 20 |
| 5.6. LAND AND LAND USE..... | 21 |
| 5.7. FLORA AND FAUNA..... | 22 |
| 5.8. PROTECTED AREAS | 22 |
| 5.9. POPULATION AND SETTLEMENTS..... | 23 |
| 6. DESCRIPTION OF POSSIBLE IMPACTS DURING CONSTRUCTION, OPERATION AND MAINTENANCE | 24 |
| 6.1. PRE-CONSTRUCTION IMPACTS | 24 |
| 6.2. IMPACTS DURING CONSTRUCTION | 25 |
| 6.3. IMPACTS DURING OPERATION AND MAINTENANCE | 27 |
| 6.4. POSITIVE IMPACTS..... | 27 |
| 6.5. ENHANCEMENT MEASURES | 28 |
| 7. MITIGATION MEASURES..... | 29 |
| 7.1. MITIGATION MEASURES IN PRE-CONSTRUCTION PHASE..... | 30 |
| 7.1.1. Contractor Management..... | 30 |
| 7.1.2. Land acquisition and Involuntary Resettlement..... | 32 |
| 7.2. MITIGATION MEASURES DURING CONSTRUCTION PHASE | 32 |
| 7.2.1. Environmental Management..... | 32 |
| 7.2.2. Health and Safety..... | 33 |
| 7.2.3. Traffic and Road safety..... | 35 |
| 7.2.4. Construction Site Safety | 39 |
| 7.2.5. Land Acquisition, Involuntary Resettlement and Economic Displacement .. | 39 |
| 7.3. MITIGATION MEASURES IN OPERATIONAL PHASE..... | 39 |

| | | |
|---------|--|----|
| 7.4. | SUMMARY OF MITIGATION MEASURES | 40 |
| 8. | ENVIRONMENTAL MONITORING PROGRAM..... | 50 |
| 9. | IMPLEMENTATION AND REPORTING | 56 |
| 9.1. | PROJECT IMPLEMENTATION..... | 56 |
| 9.2. | REPORTING PROCESS..... | 56 |
| 9.2.1. | Contractor to PC Roads FBH | 56 |
| 9.2.2. | Supervision Engineer to PC Roads FBH | 57 |
| 9.2.3. | PC Roads FBH to WB | 57 |
| 10. | PUBLIC DISCUSSION AND INFORMATION DISCLOSURE..... | 58 |
| 10.1. | PUBLIC CONSULTATION..... | 58 |
| 10.2. | INFORMATION DISCLOSURE | 58 |
| 10.2.1. | Grievance Mechanisms | 58 |
| 11. | Requirements for start of works..... | 60 |
| 11.1. | Social aspects..... | 60 |
| | APPENDICES..... | 61 |
| | APPENDIX 1. GRIEVANCE FORM..... | 62 |
| | APPENDIX 2. GRIEVANCE REGISTRATION TEMPLATE TABLE..... | 63 |
| | APPENDIX 3. REPORT ON PUBLIC DISCUSSION..... | 64 |

List of figures

| | | |
|------------|--|----|
| Figure 1: | The geographical location of the project..... | 11 |
| Figure 2: | Lookup Map of Wider Area with the Project Location | 12 |
| Figure 3: | The average amount of vehicles per day in the year 2015..... | 13 |
| Figure 4: | Existing state of the project crossroad | 14 |
| Figure 5: | Masterplan of the project crossroad | 15 |
| Figure 6: | Geographical Map of Wider Area with the Project Location | 16 |
| Figure 7: | Geologic Map of the wider area of the Project | 17 |
| Figure 8: | Wind roses from MS "Cazin" | 18 |
| Figure 9: | Hydrographic Map of the wider area of the Project | 20 |
| Figure 10: | Soil map of the wider area of the project..... | 21 |
| Figure 11: | Land use in the wider area of the project..... | 22 |
| Figure 12: | Distances from project crossroad..... | 23 |
| Figure 13: | Scheme of traffic flow during construction | 38 |
| Figure 14: | Scheme of traffic signage that will be used during construction period | 38 |

List of tables

| | | |
|----------|--|----|
| Table 1: | Traffic prognosis for the M4.2, Čoralići-Cazin | 13 |
| Table 2: | Average temperature and precipitation for the multi-year period (1961.-1990.)..... | 18 |
| Table 3: | Average wind speeds and frequency for the multi-year period (1961.-1990.)..... | 18 |
| Table 4: | Excerpt from the Census, done as part of the Integrated RAP | 24 |

| | |
|---|-----------|
| <i>Table 5: Enhancement Measures</i> | <i>28</i> |
| <i>Table 6: Environmental and Social Impacts Management Plan.....</i> | <i>40</i> |
| <i>Table 7: Environmental Monitoring Program.....</i> | <i>51</i> |

LIST OF ABBREVIATIONS

| | |
|------------|--|
| BH | - Bosnia and Herzegovina |
| CFD | - Central Feedback Desk |
| CSOP | - Construction Site Organization Plan |
| EIB | - European Investment Bank |
| EIA | - Environmental Impact Assessment |
| EMP | - Environmental Monitoring Program |
| ESMF | - Environmental Social Management Framework |
| ESMP | - Environmental and Social Management Plan |
| EP | - Environmental Permit |
| FBH | - Federation of Bosnia and Herzegovina |
| FMoET | - Federal Ministry of Environment and Tourism |
| USC | - Una Sana Canton |
| IFI | - International Financial Institutions |
| MP | - Main project |
| MPCA | -Management Plan in Case of Accidents |
| OP | - Operational Policy of the World Bank |
| PAP | - Project Affected Person |
| PPE | - Personal Protective Equipment |
| PCRoadsFBH | - Public Company Roads of the Federation of Bosnia and Herzegovina |
| RAP | - Resettlement Action Plan |
| RPF | - Resettlement Policy Framework |
| TD | - Tendering Documentation |
| TMP | - Traffic Management Plan |
| WB | - World Bank |
| WMP | - Waste Management Plan |
| AEHS | - Annual Environmental Health and Safety |

EXECUTIVE SUMMARY

INTRODUCTION AND OBJECTIVES OF ESMP

Reconstruction of the Black spot “Mala Lisa” on the Major road M-4.2, section 002 Skokovi - Srbijani in Cazin (the Project) for which this ESMP is developed, is one of the sub-projects under the FBH Road Sector Modernization Project co-financed by the WB and EIB. Reconstruction of the Black spot “Mala Lisa” on the Major road M-4.2, section 002 Skokovi - Srbijani in Cazin is screened as a category B project according to the Operational Policies (OP 4.01 on Environmental Assessment) of the WB as well as the screening procedure outlined in the project-specific ESMF. As such, this activity needs to have an ESMP developed, whereas pursuant to the local legislation this project does not require an environmental assessment or an environmental permit - whether federal or cantonal. PC Roads FBH will ensure all required local permits for this Project are obtained.

LOCATION AND TRAFFIC DESCRIPTION

The Project is situated at the intersection of the major road M-4.2, section 002 Skokovi – Srbijani at the km 11+230 and local city roads in Cazin City in the settlement Mala Lisa. The major road M-4.2 that passes through crossroad connects the border crossing in Velika Kladuša with Croatia and the settlement Srbijani where it connects with the major road M-14. The reconstruction is positioned nearby and on the important traffic ways for Cazin as well as for BH. According to PC Roads FBH, in the period between 2009 and 2013 323 traffic accidents occurred. The nearest relevant traffic count device in Cazin shows that in 2015, 13.065 vehicles were passing daily.

PROJECT DESCRIPTION

The location Mala Lisa is a junction of two city streets and the main road M4.2.. Based on data presented in section 3.1. Roads Safety and Traffic data , the fact that this junction is not adequate, and is deemed as a black spot is reflected in the high number of accidents at the location. Within the scope of the project task it is envisaged that the project solution is designed as a roundabout.

BASELINE OF PARTICULAR INTEREST

The terrain of the Project is mostly flat or gently sloping, at an altitude ranging from 280 to 350 meters above sea level. Meteorological station in Cazin, closest to the site of reconstruction, reports following data: the average multi-annual temperature is 9.5 ° C, the warmest month is July, with an average perennial air temperature of 19.2 ° C and the coldest month is January when the average perennial temperature is -1.4 ° C. The average rainfall measured at the same meteorological station, during multi-year period is 1213 mm per year. The rainiest month is November, when the average precipitation is 134 mm. Based on geographical features and the fact that there are no significant polluters, it considers that the air quality is good. No particular monitoring of air quality for this location was

performed, neither for the area of Cazin. Judging by the location of the Project, it can be concluded that the highest air pollution refers to the traffic of the major road. In the wider area there are no significant major watercourses. Čajin stream is situated in the vicinity of the Project and flows under the bridge which will also be a part of the reconstruction. Čajin stream flows into the Mutnica River after 9.8 kilometers flow, in the settlement Čoralići. In the vicinity of the Project the dominant land use is for commercial buildings and residential facilities of individual and collective housing. In close proximity to the Project area, we can find mostly facilities for business purposes (stores, gas stations etc.) and residential purposes (houses) which are exposed to the traffic noise and according to the Law on Noise Protection, they fall under the fifth zone, where allowed noise levels are 65 dBA during day and 60 dBA at night. The entire wider and narrower area of the planned project was greatly changed i.e. the entire area is urbanized. In the closer Project area there is neither flora nor fauna, neither there is urban greenery which must be taken into account.

The municipality Cazin is located in north of the Una-Sana Canton. According to the 2013 Strategy of development for the municipality of Cazin, the municipality has a population of 62.468 people. The population density is 175 ppl/km². The importance of the project crossroad for the local community is reflected through the fact that this is the fastest and most convenient way for inhabitants of the northern and western parts of the municipality to reach the administrative, healthcare, educational and administrative center of the municipality, the town Cazin. Furthermore, the planned reconstruction would greatly improve the safety of pedestrians including children who in a great part cross the project crossroad every day on their way to school.

IMPACTS DURING PRECONSTRUCTION

Socio economic impacts: The project roundabout is a part of an integrated Resettlement Action Plan (RAP) for 9 sub-projects which was publicly consulted and disclosed in March 2016. As described in the integrated RAP, small parts of 11 private and 11 public land plots will be expropriated. The area affected on each of the 11 private land plots is 10% or less of the total land area.

IMPACTS DURING CONSTRUCTION

The main impacts associated with the construction works include: emissions from the machinery used on site, dust generation from works, potential increases in noise and vibration levels, impact on soil, water and groundwater from accidental leaks and spills and safety impacts. The contractor is bound by the provisions of this ESMP to conduct a baseline of the biological and natural resources specific to the site, and to adapt the measures of the ESMP and their work performance based on such findings.

Impact on traffic safety and traffic flow: Traffic congestion and obstructions on road section - increased traffic flow, leading to congestion and obstruction is likely to be experienced on

major road M4.2 during the construction. No complete traffic stoppage is likely to occur due to construction activities of the project roundabout due to the. Trenches are likely to be made during implementation of construction activities, including earthworks and temporary storage of construction material. Population Safety Impacts: The impact regarding the presence of workers is minor, because, according to local practice no working camp will be set up. Safety issues regarding local population can occur due to the vicinity of the construction site

Socio-economic impacts: At this time, it is not expected that it will be necessary to temporarily occupy any privately owned land plots for lodging machines and disposal of materials. Machines and materials will be disposed on land owned by the investor. Likewise, no access restrictions are expected during the construction period. However, if additional temporary occupation of private land is needed during construction activities, this will be agreed upon with respective land owners and compensation will be paid in accordance with provisions determined in the Integrated resettlement Action Plan (integrated RAP) and the Resettlement Plan Framework (RPF) before the land is accessed. New business opportunities are expected to be created for local businesses such as transporters, suppliers and other service providers. This impact is considered to be short-term and small due to small scope of civil works. Following adverse impacts on living conditions during construction are expected: noise increase, construction waste disposal, short-term disruptions of utilities.

POSITIVE IMPACTS

Project implementation will contribute to better conditions and will have positive impacts on the quality of transport on road M4.2.

MITIGATION MEASURES

The mitigation measures focus on the major identified impacts during works, such as emissions from the machinery used on site, dust generation from works, potential increases in noise and vibration levels, impact on water and soil from accidental leaks and spills and safety impacts, waste management, impacts on living conditions, temporary occupation and restrictions on land use, impacts on local traffic.

ENVIRONMENTAL MONITORING PROGRAM

The monitoring measures focus on the major identified impacts during works, such as emissions from the machinery used on site, dust generation from works, potential increases in noise and vibration levels, impact on soil, water and groundwater from accidental leaks and spills and safety impacts, waste management, impacts on living conditions, temporary occupation and restrictions on land use, impacts on local traffic.

IMPLEMENTATION AND REPORTING

PC Roads FBH is the implementer of the project and will be responsible for the implementation and compliance of the project in line with ESMP. The Contractor will be responsible for the implementation of the environmental mitigation measures during construction.

PUBLIC DISCUSSION AND INFORMATION DISCLOSURE

Public consultation of the subject ESMP are organized in Cazin after the WB approved the draft of the ESMP. The record on public discussion, that is, grievances presented at the public discussion shall be recorded in the Grievance Register, and opinions and suggestions of the public are integrated into the final ESMP. ESMP draft was available on the website of PC Roads of the (www.jpcfbi.ba) in a local language and on the website of the World Bank in English. During the process of public consultation the interested public got all information regarding the project, including social and environmental issues.

Grievance Mechanism

Besides the institutionally available ordinary and extraordinary legal remedy, and existing institutional channels, PC Roads FBH will ensure and form a special Grievance Redress Mechanism in collaboration and direct involvement of those municipalities under whose administrative authority the project is carried out, in this case with the Cazin municipality.

Requirements for start of works

The Contractor shall establish all required baseline data before the commencement of works. The Baseline – Monitoring data shall include air quality data, surface water quality data, soil quality data, survey of the site for any endangered and endemic species and other environmental issues in zone of corridors of direct and indirect impacts.

The Contractor shall develop a Construction Site Organization Plan (CSOP) that is made up of a Implementation Plan of this ESMP, a detailed Waste Management Plan (WMP), Study on Safety (includes Elaborate on Safety at Work and Elaborate on Protection From Fire and Explosions), and a Traffic Management Plan (TMP) must be developed, which will be created by the Contractor prior to the beginning of construction works.

Social aspects:

- Implementation of the integrated RAP
- Payment of the compensation in accordance with RAP provisions before the land is accessed

1. INTRODUCTION

Based on the guidance and requirements from the Environmental and Social Management Framework (ESMF has been disclosed and available to the public in local language on the website of PC Roads Federation of Bosnia and Herzegovina (FBH) in March 2016, http://www.jpcfbih.ba/ba/aktivnosti/program_modernizacije.shtml), this site-specific Environmental and Social Management Plan (ESMP) has been prepared.

The Public Company Roads of Federation of Bosnia and Herzegovina (further in the document PC Roads FBH) has initiated an overarching program for the project “Modernization of Major roads in the Territory of the Federation of Bosnia and Herzegovina” (The Program) to ensure appropriate road infrastructure by 2020. For this purpose, it has been requested from the Government of the FBH to ensure credit funds from international finance institutions (IFI).

In the framework of the abovementioned umbrella Program, the Public Company “Roads of FBH” (PC Roads FBH), a limited liability company wholly owned by the Government of FBH, has initiated the FBH Road Sector Modernization Project. FBH filed an application for a credit/loan from the European Investment Bank (EIB) and from the World Bank (WB) in total amount of 103,38 million EUR for funding abovementioned Project.

FBH Road Sector Modernization Project comprises several small and mid-sized investment schemes including:

1. This component includes reconstruction of roads:
 - Construction works for completion of the construction of major road M17.3 Neum–Stolac (in total 32,9 km);
 - Construction of third lanes for slow vehicles (in total 40km on 8 sections of major roads);
 - Reconstruction of roadway, correction of axes (in total 18 km on 5 sections of major roads, where a correction of axes is to be done on one section only in the length of 1 km),
 - Reconstruction of 3 tunnels (with a total length of 1,86 km);
 - Reconstruction of 7 bridges (with a total length of 0,55 km).
2. Interventions on improving road safety: The reconstruction of intersections, which are classified as "black spots" on major roads, in total 9;
3. Institutional reforms: Road Management in the FBH with a particular focus on sustainability of investments and road safety;
4. Project Implementation Support: Construction supervision and capacity building of the PC Roads FBH.

Reconstruction of the Black spot “Mala Lisa” on the Major road M-4.2, section 002 Skokovi - Srbljani in Cazin (the Project) for which this ESMP is developed, is one of the sub-projects included in the group of sub-projects co-financed by the WB and EIB.

2. METHODOLOGY AND OBJECTIVES OF ESMP

Reconstruction of the Black spot “Mala Lisa” on the Major road M-4.2, section 002 Skokovi - Srbljani in Cazin is screened as a category B project according to the Operational Policies (OP 4.01 on Environmental Assessment) of the WB as well as the screening procedure outlined in the project-specific ESMP. As such, this activity needs to have an ESMP developed, whereas pursuant to the local legislation this project does not require an environmental assessment or an environmental permit - whether federal or cantonal¹. PC Roads FBH will ensure all required local permits for this Project are obtained.

This ESMP aims at identifying all of the potential environmental and social impacts associated with this project activity. As such, the ESMP includes mitigation measures for all identified potential impacts that are to be undertaken throughout the different phases of the project including preparation, implementation and operation. The measures set forth in this ESMP are meant to avoid, neutralize or diminish adverse environmental and social impacts if not completely then to a satisfying level.

The ESMP identifies feasible and cost-effective measures which can reduce potentially negative impacts on the environment and society to an acceptable level. If mitigation measures are not possible, profitable or sufficient, compensation should be included as the last measure.


In order to ensure mitigation measures have been implemented, fully or partially, the ESMP sets forth a monitoring plan to be implemented during the specific stages of project preparation/designing and implementation. Monitoring during project preparation and implementation provides information on the key environmental and social aspects of the project, particularly on the environmental and social aspects of the project and efficiency of mitigation measures. Prior to commencement of works, in accordance with requirements of the ESMP, and a minimum of monitoring requirements, described in table below, without limitation to these requirements, the Contractor shall prepare detailed list of mitigation measures and parameters to be monitored.

¹ In FBH investments requiring EIA are identified by the Regulation on Plants and Facilities Subject to Obligatory Environmental Impact Assessment, and Facilities Which May be Constructed and Commissioned Only if Granted Environmental Permit (Official Gazette of FBH No. 19/04). Una - Sana Canton investments requiring an EP are regulated by Regulation on Activities, Plants and Facilities Which May be Constructed only if Granted Environmental Permit (Official Gazette of USC, No. 18/07). Reconstruction of a crossroad is not a subject to neither a Federal nor a Cantonal EP.

3. LOCAL DESCRIPTION

The Project is situated at the intersection of the major road M-4.2, section 002 Skokovi – Srbljani at the km 11+230 and local city roads in Cazin municipality in the settlement Mala Lisa. The major road M-4.2 that passes through crossroad connects the border crossing in Velika Kladuša with Croatia and the settlement Srbljani where it connects with the major road M-14. The reconstruction is positioned nearby and on the important traffic ways for Cazin as well as for BH.

Figure 1: The geographical location of the project



Source: PC Roads Federation of BH (Pictures: October 2016)

The subject of the project is the reconstruction of the intersection "Mala Lisa" consisting of 4 branches (4 streets) in the settlement Mala Lisa in Cazin. The area of reconstruction is located within the urban areaarea of Cazin, and the area surrounding the project is mainly used for commercial and residential purposes. Regarding public buildings, there is a high school located about 350 meters away from the crossroad.

Figure 2: Lookup Map of Wider Area with the Project Location



Source: PC Roads Federation of BH

3.1. ROAD SAFETY AND TRAFFIC DATA

According to PC Roads FBH, in the period between 2009 and 2013 2 fatal road accidents, 16 serious accidents and 57 slight accidents occurred on M4.2 section Čoralići-Cazin on which the project crossroad is located. Currently, the intersection is unsafe because of unregulated traffic flow which leads to confusion of drivers and disobedience of traffic rules. The overall number of accidents is 323.

Such a high number of accidents show the urgent need for the reconstruction of the project crossroad as a part of the respective section Čoralići-Cazin.

PC Roads FBH has installed automatic traffic counting along the major traffic network throughout FBH. Automatic traffic counting is being done since 2005 and last report² is published in 2016 with data for the previous year. Based on this information, the nearest relevant traffic count device is 604 in Cazin in close vicinity of the project crossroad. The data collected from the device shows that, in 2015, 13.065 vehicles were passing daily (Figure 3).

² "Traffic count on major roads in Federation of BH in 2015", PC Roads Federation BH, Sarajevo 2016

Figure 3: The average amount of vehicles per day in the year 2015



Source: PC Roads Federation of BH

By request of PC Roads FBH, traffic prognosis for the same network was made by IPSA Institute Sarajevo in 2014³ for the period 2013 to 2040. Analysis of the traffic flow was made for every year applying “equilibrium” procedure. The project section has been analyzed within the section Ćoralići-Cazin. The amount of predicted average daily number of vehicles is shown in Table 1 below.

- Table 1: Traffic prognosis for the M4.2, Ćoralići-Cazin

| Major road | Section name | AADT | | | | | | | | | |
|------------|----------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| | | 2016 | 2018 | 2020 | 2022 | 2023 | 2025 | 2030 | 2035 | 2037 | 2040 |
| M 4.2 | Ćoralići-Cazin | 11832 | 12458 | 12172 | 12611 | 12838 | 13419 | 14850 | 16392 | 17110 | 18238 |

Source: PC Roads FBH, 2014

The number of vehicles that has been predicted in 2016 has been overcome already in 2015 according to “Traffic count on major roads in Federation of BH in 2015” (PC Roads Federation BH, Sarajevo 2016). Thus, an even greater increase in the number of vehicles can be predicted throughout the implementation period showing the major need of reconstruction of the project crossroad


³ „Justification study for modernization of major roads in FBH programme“, IPSA Institute Sarajevo, 2014

4. PROJECT DESCRIPTION

At the location of the project intersection „Mala Lisa“ the main street M4.2 connects with two city streets. Based on data displayed in section 3.1. *Roads Safety and Traffic* data the project site has been ranked as a black spot.

The connection of the existing city streets to main street M4.2 is not adequate due to frequent accidents.

Figure 4: Existing state of the project crossroad



Source: Main Design, Divel, 2016


Within the scope of the project task it is envisaged that the project solution is designed as a roundabout. Due to the dense built in the vicinity of the project intersection a variant solution is a one-way roundabout.

A circular crossroads on the main road axis was set up, and the arms of the roundabout were adapted to the circular flow.

One of the city streets (25. Novembar), has a longitudinal downfall 4.82%. A left turn is prohibited on this spot. On the axis of the Kladuša branch, a "barrier" in the form of "two lowered" curbs was placed in order to provide additional prohibition of the left turn.

The Cross fall of the entire roundabout is 1,0% towards the direction of Srbljani, while the existing roads match the new design.

Figure 5: Masterplan of the project crossroad




Source: Main Design, Divil, 2017

5. BASELINE OF PARTICULAR INTEREST

5.1. GEOGRAPHIC CONDITIONS

The terrain of the Project is mostly flat or gently sloping, at an altitude ranging from 280 to 350 meters above sea level, as indicated in the next Figure. From stratigraphic – petrographical point of view this area is composed from stable and well permeable rocks.

Figure 6: Geographical Map of Wider Area with the Project Location




Source: PC Roads Federation of BH

The geological structure of the wider area is characterized by neogene rocks from the period of the lower and middle miocene. They extend in the form of the narrow discontinuous belt whose width is highly variable. Conglomerates are limestones, sometimes well stratified. They are built mostly of limestone or dolomite boulders of mesozoic age. On some sites conglomerates are missing, and only breccias are developed. In the upper parts breccias and conglomerates are alternating with the limestone sandstones and limestones.

In addition to the above, on the very reconstruction area, marsh sediments of quaternary age are located, which can also be found along streams near the project site. They consist of a multicolored impure clay, which are covered with a thick layer of humus and are overgrown with grass or wetland vegetation.

Figure 7: Geologic Map of the wider area of the Project



Source: Spatial plan of Una – Sana Canton 2012.-2032.

5.2. CLIMATE FEATURES

Climatic features of subject area are determined by the thermal and pluviometric regime, and therefore it is necessary to define its basic parameters, using climatological monitoring and a detailed analysis of the same. It can be said that the entire area is under the influence of the moderate continental climate or moderately warm and humid climate type (Cfb climate according to Köppen climate classification) which can be concluded from the analysis of thermal and pluviometric regime.

Meteorological station in Cazin, closest to the site of reconstruction, reports following data: the average multi-annual temperature is 9.5 ° C, the warmest month is July, with an average perennial air temperature of 19.2 ° C and the coldest month is January when the average perennial temperature is -1.4 ° C.

- Table 2. Average temperature and precipitation for the multi-year period (1961.-1990.)

| Month | I | II | III | IV | V | VI | VII | VIII | IX | X | XI | XII | Avrg./Summ |
|--------------------|------|-----|-----|-----|----|------|------|------|------|-----|-----|-----|------------|
| Temperature (°C) | -1,4 | 0,9 | 4,2 | 9,5 | 14 | 17,5 | 19,2 | 18,7 | 15,1 | 10 | 5,8 | 0,8 | 9,5 |
| Precipitation (mm) | 85 | 72 | 85 | 110 | 99 | 129 | 102 | 110 | 88 | 105 | 134 | 94 | 1213 |


The average rainfall measured at the same meteorological station, during multi-year period is 1213 mm per year. The rainiest month is November, when the average precipitation is 134 mm. The least precipitation occurs in February, only 74 mm on average. The annual rain regime of this area belongs to the continental pluviometric regime.

- Table 3. Average wind speeds and frequency for the multi-year period (1961.-1990.)

| Direction | C | N | NE | E | SE | S | SW | W | NW |
|---------------|------|------|-----|-----|-----|-----|-----|-----|-----|
| Frequency (%) | 23,4 | 30,3 | 6,7 | 7,6 | 0,9 | 5,6 | 6,4 | 9,3 | 9,8 |
| Speed (m/s) | - | 1,2 | 1,3 | 1,2 | 3,5 | 2,3 | 1,9 | 1,3 | 1,2 |

The dominant winds come from the north, and the presence of the west wind is very often. Calms are present about a quarter of the total time. Top speed has winds from northeast and north.

Figure 8. Wind roses from MS "Cazin"



Source: Spatial plan of Una – Sana Canton 2012.-2032.

5.3. AIR QUALITY

No particular monitoring of air quality for this location was performed, neither for the area of Cazin. Judging by the location of the Project, it can be concluded that the highest air pollution refers to the traffic of the major road. Also, during the winter time, the air is loaded with the pollution that comes from individual furnaces and boiler units, from facilities that are located nearby the Project, while there are no other major air polluters such as industrial facilities near the site.

Based on geographical features and the fact that there are no significant polluters, it considers that the air quality is good. The Contractor shall conduct a baseline measurement for air quality monitoring prior to the start of works.


5.4. WATER AND WATER QUALITY

In the wider area there are no significant major watercourses. Čajin stream is situated in the immediate vicinity of the Project and flows under the bridge which will also be a part of the reconstruction. Čajin stream flows into the Mutnica River after 9.8 kilometers flow, in the settlement Čoralići.

Besides the Čajin stream, several smaller streams are nearby, like the Pajića stream, which flows into the Čajin stream about 450 meters upstream from the area of the reconstruction.

There is no water quality monitoring system on these streams, but it is obvious that the streams are threatened by human activities such as transport, agriculture, non-sanitary waste disposal and discharging untreated wastewaters from the housing facilities in the vicinity. The Contractor shall conduct a baseline measurement for water quality monitoring prior to the start of works.

Figure 9: Hydrographic Map of the wider area of the Project



Source: PC Roads Federation of BH

5.5. NOISE LEVELS


There was no monitoring of noise levels near the Project area; therefore there is no available baseline data of the impact of the noise on the environment. The largest source of noise, in general, is traffic.

In close proximity to the Project area, we can find mostly facilities for business purposes (stores, gas stations etc.) and residential purposes (houses) which are exposed to the traffic noise and according to the Law on Noise Protection, they fall under the fifth zone, where allowed noise levels are 65 dBA during day and 60 dBA at night.

5.6. LAND AND LAND USE

The soil around the planned project represents fluvial soil in the form of fluvisols which represent alluvial – deluvial soil. Besides them, in the wider area we can find automorphic soils like vertisols, eutric kambisols, rendzinas and dystic kambisols.

Figure 10: Soil map of the wider area of the project



Source: Spatial plan of Una – Sana Canton 2012-2032

In the vicinity of the Project, the dominant land use is commercial buildings and residential facilities of individual and collective housing (apartment buildings). There is a high school located about 300 meters away from the crossroad.

Figure 11: Land use in the wider area of the project



Source: PC Roads Federation of BH

5.7. FLORA AND FAUNA

The entire narrower area of the planned project was greatly changed i.e. the entire area is urbanized. In the closer Project area there is neither flora nor fauna, neither there is urban greenery which must be taken into account. It is necessary to pay attention during construction works on spilling hazardous matter i.e. possibility that they could reach the Čajin stream, and further the Mutnica river and its wildlife. However the Contractor shall hire a biologist to conduct a review of the site for the baseline prior to the start of works.

5.8. PROTECTED AREAS

The location of the Project is not located within a protected area according to Spatial plan of FBH and Spatial plan of Una-Sana Canton. There are also no recorded archeological findings in the observed area.


5.9. POPULATION AND SETTLEMENTS

The municipality Cazin is located in north of the Una-Sana Canton. According to the 2013 Strategy of development for the municipality of Cazin, the municipality has a population of 62.468 people. The population density is 175 ppl/km² making it a dense populated area compared to the rest of the country.

The project crossroad is located in the approximate center of the municipality Cazin, and connects the western and northern parts of the municipality to the municipality center, the town Cazin. The project crossroad “Mala Lisa” is located in the suburban area of the town Cazin with mainly ground floor, one-story and two-story residential houses. The exception is one new apartment building which shows the rapid urbanization of the area. In the close vicinity of envisaged project activities, across of the project crossroad, (figure 12) 1 pharmacy and two gas stations are located. The rest of commercial activities are concentrated in the town center, located ca 3 km east from the area of construction works.

The nearest primary school is located ca 1 km from the project crossroad. The nearest high school is in close vicinity of the project crossroad (ca 300m). The majority of the population in the project area works and gravitates to Cazin. The importance of the project crossroad for the local community is reflected through the fact that this is the fastest and most convenient way for inhabitants of the northern and western parts of the municipality to reach the administrative, healthcare, educational and administrative center of the municipality, the town Cazin. Furthermore, the planned reconstruction would greatly improve the safety of pedestrians including children who in a great part cross the project crossroad every day on their way to school.

Figure 12: Distances from project crossroad



Source: PC Roads of FBH

6. DESCRIPTION OF POSSIBLE IMPACTS DURING CONSTRUCTION, OPERATION AND MAINTENANCE

6.1. PRE-CONSTRUCTION IMPACTS

Socio-economic Impacts

Pre-construction land acquisition: The project roundabout is a part of the integrated Resettlement Action Plan (RAP) for 9 sub-projects which was publicly consulted and disclosed in March 2016. As described in the integrated RAP, small parts of 11 private and 11 public land plots will be expropriated. The area affected on each of the a 11 private land plots is 10% or less of the total land area.

- Table 4: Excerpt from the RAP Census (inventory of impacted private parcels)

| Location (section) | Cadastral Municipality | Land plot no. | Type of impact | Category | Total area of plot (m2) | % affected |
|------------------------------|------------------------|---------------|---------------------|-----------|-------------------------|------------|
| Mala Lisa (Skokovi-Srbijani) | CAZIN - ĆORALIĆI | 658/2 | Part of land | Land plot | 1920 | 10% |
| | | 658/3 | Part of land | Land plot | 755 | 8% |
| | | | Part of land | Land plot | 1660 | |
| | | 1978 | Part of land | Land plot | 365 | 5% |
| | | 1966/4 | Part of land, fence | Land plot | 3102 | 3% |
| | | 1996 | Part of land, | Land plot | 819 | 1% |
| | | 1979/2 | Part of land, | Land plot | 500 | 5% |
| | | 1997/11 | Part of land, | Land plot | 837 | 1% |
| | | 1970/2 | Part of land, fence | Land plot | 2175 | 1% |
| | | | Part of land | Land plot | 1660 | |
| | CAZIN - SLATINA | 354 | Part of land | Land plot | 7897 | 3% |
| | CAZIN - ĆORALIĆI | 1979/21 | Part of land | Land plot | 361 | 5% |
| | | 1979/6 | Part of land | Land plot | 347 | 8% |

6.2. IMPACTS DURING CONSTRUCTION

Impact on Air Quality

Exhaust gases - The machinery that is used during the construction and delays, i.e. traffic standstills on the road due to works on reconstruction of crossroad will lead to an increased emission of such gasses as SO₂, CO₂, CO, NO_x and Pb.

Dust generation - where the most important polluters are solid particles (PM₁₀ and PM_{2,5}). Possible sources of dust generation include: site preparation activities, handling of building materials such as gravel, sand, asphalt, cement and the construction itself. The spreading of this pollution will depend on the weather conditions (wind strength and precipitation). The impact of dust emissions is not significant, it is temporary and of local character.

Impact on Noise Level and Vibrations

Noise emission is likely to appear during site preparation. Possible sources of noise are: ground preparation activities, use of tools and equipment, assembly of building materials on site; offloading of building materials such as gravel, sand, asphalt etc. and the work of construction machines in general.

Impact on Surface Water Quality

Possible contamination of water – may occur due to general construction activities and malpractice including inappropriate extraction of resource material, handling of hazardous substances (i.e. asphalt, chemicals and paint), inadequate waste handling, liquid and solid, equipment damage which may lead to leakage of lubricants and fuel (increased blurring, input of fats and oils) etc. These impacts can be avoided by working carefully, so the construction will not have a significant negative impact on the water.

Impact on Soil Quality

- Soil compaction due to heavy machinery (vehicles and equipment for construction) moving around the location;
- Uncontrolled (storing, handling and depositing) and untreated waste is one of the major sources of pollution that can disrupt soil quality.

Impact on Biological and Natural Resources

- Pollution of the Čajin stream and consequently the Mutnica River and soil with hazardous substances (fuel and oils in case of spills) can harm biodiversity of the river and its surrounding area.

Impact on Protected areas

The observed project is not situated in any of the existing or planned protected areas.

Impact on Landscape Values

Partial alternation of landscape and visual aspects can be expected with organization of construction sites, presence of personnel and machinery on site. These impacts are temporary and negligible.

Impact on Traffic Safety and Traffic Flow

Traffic congestion and obstructions on road section - increased traffic flow, leading to congestion and obstruction is likely to be experienced on major road M4.2 during the construction.

No complete traffic stoppage is likely to occur due to construction activities of the project roundabout due to the

Trenches are likely to be made during implementation of construction activities, including earthworks and temporary storage of construction material.

Population Safety Impact

According to local practice, no working camps will be set up for the purpose of accommodation of workers. All workers will commute daily to the construction site. Thus the impact of worker's presence on local community is minor.

The vicinity of the construction site: safety issues regarding local population that can occur due to the vicinity of the construction site includes:

- Inadequate noise levels that can impact the health of the local population
- Illicit entrance to the construction sites by local population (children)
- Reconstruction also may lead to interruption of land use by inadequate waste management in terms of uncontrolled and untreated waste (e.g. accidental spills from construction machinery, solid waste generated by workers on the construction site) that might be harmful to local communities.

Socio-Economic Impacts

Temporary land use and damage to private property: At this moment it is not expected that it will be necessary to temporarily occupy any privately owned land plots for lodging machines and disposal of materials. Machines and Materials will be disposed on land owned by the Investor alongside the project road. However, if temporary occupation of private land is needed during construction, this will be agreed upon with respective owners and the compensation will be paid in accordance with provisions determined in the RPF and Integrated RAP before the land is accessed.

Access restrictions: No access restriction to nearby residential or any other facilities is expected during construction works.

New workplaces and impacts on local businesses (positive): New business opportunities are expected to be created for local businesses such as transporters, suppliers and other service providers. The project is expected to have positive impact on the local employment opportunities with opening new workplaces during road construction. This impact is considered to be short term and small due to small scope of civil works.

Impact on living conditions of local communities

Following adverse impacts during construction are expected:

- Traffic disruptions,
- Noise increase,
- Inappropriate disposal of construction waste,
- Disruptions to water and electricity supply, telephone and Internet connections, waste collection, regular public transport, delivery of mail,
- Potential hazards from the proximity of construction activities.
- Local businesses can be affected in means of late delivery of goods and products. The impact is short termed and minor due to the expected short duration of civil works.

6.3. IMPACTS DURING OPERATION AND MAINTENANCE

Since this crossroad is an already existing object neither new negative impacts, nor deterioration of existing negative impacts, during operation and maintenance are expected.

6.4. POSITIVE IMPACTS

Project implementation will contribute to better socio-economic conditions and will have positive impacts on the quality of life of the local community. There are several social opportunities that were detected in the project:

- Improved safety for drivers due to the correction of unsafe elements of the crossroad and enhanced visibility
- Improved pedestrian safety due to construction of separate pedestrian lane along the crossroad;
- More efficient and safer traffic system: by decreasing the time of travelling, lower number of traffic accidents, lower costs of maintenance and management;
- Improvement of transport system and accessibility;
- Developed road structure with improved access to and out of the project area;

- Benefits to vehicle users and users of public transportation due to improved traffic connections and capacity;
- Lowering traffic congestions by increasing traffic flow; Increased travel speed and travel quality;

6.5. ENHANCEMENT MEASURES

- Table 5: Enhancement Measures

| Impact | Improvements to be achieved | Cost Assessment (US\$) | | Institutional Responsibility | |
|------------------|--|--------------------------------|-------------------------|------------------------------|----------------|
| | | Operative | Implementation | Operative | Implementation |
| ▪ Traffic | <ul style="list-style-type: none"> ▪ Better traffic flow; ▪ Reduction in time travel and cost by enhancing road surface and building a roundabout; ▪ Improved road and travel safety; Increased pedestrian safety by designing footpaths. | - | - | Contractor | PC Roads FBH |
| ▪ Socio-economic | <ul style="list-style-type: none"> ▪ New job and business opportunities for local construction workers and firms (temporary); ▪ Improvement of connections of local population to the municipality center Cazin | - | - | Contractor | PC Roads FBH |
| ▪ Air | <ul style="list-style-type: none"> ▪ Due to construction of the roundabout, there will be less congestion, meaning the emissions of traffic pollutants will decrease what will as a result have better air quality; | Included in construction works | Included in supervision | Contractor | PC Roads FBH |

7. MITIGATION MEASURES

The purpose of this ESMP is to set forth mitigation measures associated with the environmental impacts identified for this given project activity. The mitigation measures are included in this section and summarized in Table 6. This chapter includes also the general provisions and mitigation measures that the contractor hired for reconstruction will need to obey and/or perform. The requirements that the Contractor needs to follow, beyond the provisions of the ESMP, will be outlined in a number of planning documents (plans) that will be developed by the contractor prior to any start of works. The development of such documents will allow for adjustments of the ESMP measures based on the potential new findings on the site, as a result of the public consultations or developing the project specific baseline.

As a part of Tendering Documents (TD) for the Contractor, PC Roads FBH will require that the Contractor submit a Construction Site Organization Plan (CSOP), which will highlight certain requirements both for completion of works and implementation of mitigation measures.

CSOP consists of following components⁴:

- (i) Description of the preparation works and description of location organization during and after the construction (design of access roads, internal roads, manipulative and parking spaces, layout of installations, design and organization of temporary construction site facilities, terrain rehabilitation upon completion of works). This part of CSOP needs to contain technical description, calculation and graphical appendices, and BoQ.
- (ii) Technological scheme (location and operation of the storage and disposal sites of the materials, location of the mechanization maintenance, disposal sites for special types of waste, storage of dangerous and harmful substances). This part of CSOP needs to contain technical description, calculation and graphical appendices, and BoQ.
- (iii) Elaborate on safety (Elaborate on safety on work and Elaborate on protection from fires and explosions), which shall include according to provision of this ESMP a Management Plan in Case of Accidents (MPCA); and
- (iv) Practical plan of the implementation of this ESMP and among other a detailed Waste Management Plan (WMP)].

Additional request for the Contractor, as stipulated by ESMF and this ESMP, is to design and submit a detailed Traffic Management Plan (TMP) 30 days prior to commencement of

⁴Ordinance on Construction Site Organization, Mandatory Documents on Site and Participants in Construction (Official Gazette of the FBH No.48/09)

works (in accordance with Appendix 4. Road Safety Management of the ESMF). The TMP shall also include management of traffic according to the season, notably trying to minimize impacts during the summer months.

Within the framework of the project, PC Roads FBH prepared a Resettlement Policy Framework (RPF) which clarifies land acquisition/resettlement and compensation principles, organizational arrangements and procedures for planning land acquisition/resettlement. The RPF also serves as a guide for preparation of site-specific Resettlement Action Plans (RAPs). This sub-project is included in the Integrated RAP, disclosed and consulted in March 2016.

7.1. MITIGATION MEASURES IN PRE-CONSTRUCTION PHASE

7.1.1. Contractor Management

PC Roads FBH will ensure that the construction intervention is carried out without risk to the health and safety of all workers and local community through contract clauses. Therefore, the Contractor will plan, coordinate, control and monitor the undertaken activities to effectively minimize the risks presented during their work.

The ESMP is forming part of the tendering documents and the Contract for Execution of Works. It is the Contractor's obligation to include the implementation of environmental and social mitigation measures into the overall cost.

The Contractor will be required to provide a short statement that confirms that:

- The ESMP conditions have been estimated and included into the bid price,
- The Contractor for Execution of Works has a qualified and experienced person on the Contractor's team who will be responsible for the environmental and social compliance requirements of the ESMP.
- The Contractor will comply with applicable BH and FBH laws, EU standards and WB requirements, including the relevant Operational Policies, this ESMP, framework ESMF and the Environment, Health and Safety guidelines, where applicable.

The following contractual conditions shall apply to the Contractors for Execution of Works employed by PC Roads FBH:

- The Contractor will be required to prepare site-specific CSOP in accordance with the requirements of this ESMP. All submitted CSOPs should be formally reviewed by PC Roads FBH prior to agreement and signing.

- The Contractor will provide formal written reports to PC Roads FBH in accordance with requirements set-out in the ESMP which is part of this document;
- PC Roads FBH is responsible to introduce all contractors and sub-contractors and personnel working on the Project on the contents and provisions of this ESMP and any penalties arising from non –compliance therewith;
- The Contractor is responsible for notifying PC Roads FBH immediately upon receiving any complaints or grievances, as well as immediately upon identifying and implementing any of any corrective actions. The Contractor shall inform the complainant of the Grievance redress mechanism. All grievances will be registered with the Central Feedback Desk (CFD) and logged in the Central Grievance Log. . Contractor will fill out the grievance registration template provided in Appendix 2 of this ESMP on a regular basis and will make it a part of the monthly reports to the contractor
- The Contractor shall provide monthly reports on its management and monitoring of the working conditions of direct and indirect employees on the work site and ensure that systems are in place to monitor compliance with labor and health and safety standards.

The contractor shall:

- Ensure that all workers are required to comply with all national/federal legislation on labor and health and safety, as well as any other relevant standards, including the World Bank Group EHS guidelines; and be held responsible if compliance is not met;
- Be responsible for all activities undertaken by his subcontractors;
- Maintain regular effective two-way communication with all workers, sharing information and assisting in dealing with any unforeseen problems promptly.
- Exchange information and request any plans from sub-contractors, which deals with significant health and safety hazards and risks created by or associated with their work activities.

The recommendations and proposed mitigation measures will be attached to the tendering documentation and subsequently the contract with the Contractor. The ESMP is a part of the work program and as such, it needs to be addressed to the Contractor and carried out as required.

During the construction phase, Contractors will be required to allocate the responsibility of overseeing day-to-day compliance with the SS ESMP to a senior member of staff. Contractors will be responsible for the implementation of all measures included in the SS ESMP for all activities undertaken in terms of the construction contract (including work undertaken by subcontractors). Compliance of Contractors with these measures will be assessed by the Construction Supervisor appointed by the JP Ceste FBIH, in line with the

Decree on Construction Site Organisation, Mandatory Documentation on Construction Site and Construction Work Participants.

7.1.2. Land acquisition and Involuntary Resettlement

The project roundabout is a part of the integrated Resettlement Action Plan (RAP) for 9 sub-projects which was publicly consulted and disclosed in March 2016. As described in the integrated RAP, small parts of 11 private and 11 public land plots will be expropriated.

All land acquisition and expropriation will be conducted in compliance with the applicable legislation in FBiH (in particular, the Law on Expropriation of FBiH), the requirements set by WB OP 4.12 on Involuntary Resettlement and the integrated RAP.

All owners, occupants and users of affected properties at the time of the cut-off date, whether with or without fully recognized ownership rights, are eligible for certain type of compensation or assistance as outlined in the Entitlements Matrix in the Integrated RAP.

Compensation will always be effected prior to land entry or taking of possession over property by the expropriation beneficiary. The land cannot be taken physically (i.e. any civil works or construction cannot start) before compensation has been paid to the affected persons.

All affected persons will be informed, meaningfully consulted and encouraged to participate throughout the land acquisition process, in accordance with the information disclosure and consultation requirements set out in the integrated RAP.

In addition, an effective grievance mechanism is in place for receiving and addressing in a timely fashion specific concerns about compensation and relocation raised by displaced persons, in the manner described in more detail in Chapter 10.2.1 of this ESMP (Grievance Mechanism).

7.2. MITIGATION MEASURES DURING CONSTRUCTION PHASE

7.2.1. Environmental Management

During the construction phase, the Contractor shall award the responsibility of supervising everyday compliance with ESMP to a senior engineer.

The Contractor will be responsible for the implementation of all measures included in the ESMP for all activities undertaken in terms of the construction contract (including work undertaken by sub-contractors).

Compliance of Contractor with provision of ESMP will be assessed by the Construction Supervisor appointed by PC Roads FBH, in accordance with the Ordinance on Construction Site Development, Obligatory Documents on Construction Site and Participants in Construction Work (Official Gazette of the FBH, No. 48/09, 75/09 and 93/12).

Compliance reviews will be submitted by Contractor to PC Roads FBH on a monthly basis. Non-conformances, incidents and deviations from the ESMP will be communicated to PC Roads FBH, or the Supervisor, as soon as possible, within 24 hours from the time of occurrence, where PC Roads FBH shall react to the occurrence a.s.a.p. and impose corrective measures with a deadline for undertaking them.

All mitigation measures are specified in the Table 6. Environmental and Social Impacts Management Plan.

7.2.2. Health and Safety

Works on the reconstruction may pose health and safety risks for construction workers and visitors to the construction site. Population near the construction site and construction workers, as well as road users will be exposed to the risk of: biophysical health risk factors, (e.g. noise, dust, chemicals, construction material, solid waste, waste water, vector transmitted diseases etc.), and (ii) road accidents from construction traffic.

Therefore, the Contractor is obliged to:

- Ensure that only properly trained/licensed people operate heavy machinery;
- Implement suitable safety standards for all workers and site visitors, which should not be less than those laid down in the international standards in addition to complying with the national standards of the FBH⁵,
- Make sure basic safety features for visitors are in place, such as construction warning signs for protecting unsafe areas from being accessed or the obligation for every visitor to wear a helmet before entering the construction site
- Provide the workers with a safe and healthy work environment, taking into account inherent risks in its particular road rehabilitation activity and specific classes of hazards in the work areas,
- Provide personal protective equipment (PPE) for workers, such as safety boots, helmets, masks, gloves, protective clothing, goggles, full-face eye shields, and ear

⁵- *Occupational Safety and Health Convention, 1981 (No. 155)*

- *Promotional Framework for Occupational Safety and Health Convention, 2006 (No. 187)*

- *The Safety and Health at Work Directive 89/391/EEC*

- *World Bank Occupational Health and Safety Guidelines (April 30, 2007.)*

- *and other Recommendations and EU directives*

protection. Maintain the PPE properly by cleaning dirty equipment and by replacing damaged equipment with new one.

- Safety procedures include provision of information, training and protective clothing to workers involved in hazardous operations and proper performance of their job.
- Appoint an environment, health and safety manager to look after the health and safety of the workers.

7.2.2.1. Safety Engagements

The Contract should ensure that all possible risks in the course of work are eliminated or reduced to a minimum. In order to prevent the possibility of higher-scale accidents it is necessary to plan and develop the measures to help reduce the adverse impacts. The Contractor's duty is to create a Management Plan in Case of Accidents (MPCA).

The MPCA should include organizational structure, responsibilities, procedures, communication, training, resources and other measures needed to provide appropriate reaction of the Contractor in case of accidents which might occur during the project. The most important items of the MPCA are as follows:

- Identify potential hazards and large-scale accidents,
- General procedures for all emergencies and accidents that might occur during the project due to natural disasters, defects on equipment or human errors,
- Description of preventive measures against accidents,
- Workers training for their roles and responsibilities when accident occurs,
- Determining responsible person at the spot,
- Urgent communication procedures,
- Information and contacts of important local authorities and emergency services,
- Internal and external alarming,
- Response plans for specific types of hazards, for example medical assistance, fire etc.

The MPCA should include:

- Spill Response Plan,
- Emergency Preparedness,
- Response Plan to Accidents.

The contractor is also obliged to:

- The contractor should provide portable toilets at the construction sites, if about 25 people are working the whole day for a month. Location of portable facilities should

be at least 6 m away from storm drain system and surface waters. These portable toilets should be cleaned once a day and all the sewerage should be pumped from the collection tank once a day and should be brought to the common septic tank for further treatment.

- Contractor should provide bottled drinking water facilities to the construction workers at all the construction sites.

The Contractor is obliged to secure the construction site in accordance with the Regulations on Occupational Safety and to provide adequate equipment

In case compliance is not met the contractor will be held responsible in accordance with Labor Protection Law.

7.2.2.2. First Aid

The Contractor shall:

- Ensure that facilities that provide health care and first aid are easily accessible. Appropriately equipped first aid stations are to be easily accessible in the whole work area;
- Documenting and reporting accidents, diseases and incidents on workplace;
- Prevent accidents, injuries and diseases originating from, in connection with or arising in the course of work, reducing as much as possible the possible cause of danger in the way which is in accordance with good international practice of;
- Identify potential dangers for works, particularly those that might pose threat to life, and provide the necessary preventive and protective measures;
- Ensure that construction site drivers strictly comply with the rules of driving;
- Ensure appropriate lighting in city urban area and alongside roads.

7.2.3. Traffic and Road safety

The Contractor shall ensure traffic and road safety during performance of works.

The Contractor shall develop the CSOP which includes preparation and organization of construction site during and after construction, including roads on the construction site i.e. Traffic Management Plan (TMP).

Traffic on construction site is to be regulated the same way as public traffic roads.

The Contractor is obliged to:

- Prepare and deliver TMP to PC Roads FBH for its approval, no later than 30 days upon the beginning of works on any component of the project included in traffic redirection and management.

- For the purpose of uninterrupted traffic movement during the reconstruction of the crossroad, include in TMP the following parts: detailed drawings of traffic solutions by showing all bypasses, temporary roads, temporary turns, necessary barricades, signalization/lighting, traffic signs etc.
- Ensure signs in strategic parts of traffic roads.
- Install and maintain a sign on each important crossroad, on roads which will be used during reconstruction works, which will clearly indicate the following data in a local language:
 - Location: station label and settlement name
 - Duration of construction
 - Period of the proposed bypass/alternative road
 - Name and contact address/telephone number of responsible personnel
 - Name and contact address/telephone number of contractor
 - Sincere apology for the caused inconvenience

According to the Law on Roads FBH, article 77. For every construction on public road, for works on regular maintenance or any other works under traffic, appropriate temporary signage has to be set up. Respectively traffic has to be regulated in a way that will guarantee safety of traffic and contractor with minimum traffic flow disruptions.

The appropriate signage will be determined based on the Regulations on Traffic Signs (Regulations on Traffic Signs and Signage on Roads, Ways of Marking Works and Obstacles on Roads and Signs that an Authorized Person Can Give to Participants in Traffic ("Official Gazette of BiH", No. 16/07)) and in line with the Guidelines for Design, Construction, Maintenance and Control on Roads (Sarajevo/Banja Luka 2005).

TMP should include details about the following:

- Construction plan by phases,
- Beginning and duration of works,
- Overview of the existing conditions near the construction site,
- Identification of affected areas,
- Mitigation measures,
- Plan of public transport, for example, timetable, change of timetable, disturbance and the like;

- Circulation plans, including zones of entry and exit, routes for towing of material, turnaround points, parking areas, zones of interlocking with other traffic roads etc.,
- Routes for pedestrians and vehicles,
- Traffic controls for each expected intervention, including illustrations of barriers, paths, signalization plan, warning signs etc.,
- Requirements for special vehicles, for example, those of large dimensions,
- Construction works paths (access, ramps, loading, unloading),
- Connection roads for supply vehicles and storage of material,
- Expected interaction of pedestrians and vehicles,
- Roles and responsibilities of persons on construction site regarding traffic management,
- Instructions on the procedures regarding traffic control, including urgent situations.

TMP should also include appropriate communication with affected population about traffic and timely information of traffic changes/road blockage.

TMP should be monitored on a regular basis (responsibility of the supervision engineer) and audited to ensure effective implementation and to take into consideration any changes on construction site. All workers on construction site should be acquainted with the TMP.

Road safety measures envisaged during construction include vertical and horizontal signage based on Regulations on Traffic Signs (Regulations on Traffic Signs and Signage on Roads, Ways of Marking Works and Obstacles on Roads and Signs that an Authorized Person Can Give to Participants in Traffic ("Official Gazette of BiH", No. 16/07)) as shown in figure 14.

Organization of traffic flow will have three phases as depicted in figure 13:

1. While the first part of the roundabout is being constructed traffic will flow on the other half in a one way regime
2. While the second half of the roundabout is being constructed, traffic will flow on the constructed half in a one way regime
3. Once the roundabout is formed traffic will flow regularly


1

2

3

area under construction

Figure 14: Scheme of traffic signage that will be used during construction period



38

7.2.4. Construction Site Safety

The Contractor shall secure the construction site. The construction site should be accompanied with a board with information on works and participants in construction (investor's name, contractor's name, project designer's name, name and type of construction being built, beginning and end of works). These measures are necessary so the Contractor could ensure safety of construction site and prohibit entry ensure of unauthorized persons.

The Elaborate on safety on work and Elaborate on protection from fires and explosions should include detailed measures of safety on construction site in order to ensure safety of location and remove possible risks and adverse impacts on employees and unauthorized persons.

7.2.5. Land Acquisition, Involuntary Resettlement and Economic Displacement

At this moment, it is not expected that any private land will have to be occupied during construction for lodging machines and disposal of materials. However, if temporary occupation of private land is needed during construction, this will be agreed upon with respective owners and the compensation will be paid in accordance with provisions determined in the RPF before the land is accessed. The contractor is responsible for keeping the works within the right of way.

7.3. MITIGATION MEASURES IN OPERATIONAL PHASE

It is required from PC Roads FBH to undertake the instructions given in the *Table 6. Environmental and Social Impacts Management Plan* in operational phase.

7.4. SUMMARY OF MITIGATION MEASURES

- Table 6: Environmental and Social Impacts Management Plan

| Impact/Problem | Mitigation Measures | Cost Assessment (US\$) | | Institutional Responsibility | | Comments |
|---|---|------------------------|-----------------------|---|--------------------|--|
| | | Operative | Implementa tion | Operative | Implementa tion | |
| PRE-CONSTRUCTION PHASE | | | | | | |
| ▪ Restricted access. | ▪ Development of the TMP. | Included in the bid | Internal resources | Contractor | PC Roads FBH | |
| ▪ Impacts on living conditions. | ▪ Informing the local communities on the extent of works and duration prior to the commencement of construction works via local newspapers, the municipality’s notice board and website and via PC Roads’ website as soon as the contract is signed. ▪ informing road users via the construction site information board, and an information leaflet at the construction site | Internal resources | Internal resources | PC Roads FBH | PC Roads FBH | Road users are orderly informed about construction works on roads via radio news and auto-moto club’s press releases |
| ▪ Expropriation, involuntary resettlement and economic displacement | -All land acquisition and expropriation will be conducted in compliance with the applicable legislation in FBiH and the Integrated RAP - Compensation will always be paid out prior to land entry or taking of possession over property by the expropriation beneficiary. -. Cash compensation will be provided at | Internal resources | Internal resources | PC Roads FBH + Municipality of Cazin | | |

| Impact/Problem | Mitigation Measures | Cost Assessment (US\$) | | Institutional Responsibility | | Comments |
|--|---|------------------------|--------------------|---------------------------------------|---------------------------------------|---|
| | | Operative | Implementation | Operative | Implementation | |
| | <p>replacement cost according to the entitlement matrix in the integrated RAP</p> <p>-All affected persons will be informed, meaningfully consulted and encouraged to participate throughout the land acquisition process, in accordance with the information disclosure and consultation requirements set out in the integrated RAP.</p> <p>- Assuring an effective grievance mechanism for receiving and addressing in a timely fashion specific concerns about compensation and relocation raised by displaced persons, in the manner described in more detail in Chapter 10.2.1 of this ESMP (Grievance Mechanism).</p> | | | | | |
| <ul style="list-style-type: none"> Compliance with national legislation. | <ul style="list-style-type: none"> Obtaining all necessary permits for Project implementation. | Internal resources | Internal resources | PC Roads FBH + Project designer | Competent body for issuing the permit | Prevention of negative impacts |
| <ul style="list-style-type: none"> Restrictions on land use and damages on private property and businesses. | <ul style="list-style-type: none"> Avoid private properties where possible; The Contractor will organization the construction site in collaboration and agreement with the municipality of Cazin; In case occasional land occupation cannot be avoided, compensation will be provided to affected owners/users (application of RPF and RAP), as well | Internal resources | Internal resources | Contractor + PC Roads FBH | PC Roads FBH | If occasional land use cannot be avoided, it will be agreed upon with respective owner and compensation will be paid before |

| Impact/Problem | Mitigation Measures | Cost Assessment (US\$) | | Institutional Responsibility | | Comments |
|--|---|--------------------------------|-------------------------|--|---------------------------|----------------------|
| | | Operative | Implementation | Operative | Implementation | |
| | as compensation for loss of the possibility to continue to use land and businesses as intended. | | | | | the land is accessed |
| ▪ Job creation and impacts on local business. | <ul style="list-style-type: none"> ▪ Informing the public in advance about the construction works, in order to enable businesses and workforce in the area to prepare for the demand on the market via local newspapers, the municipality's notice board and website and via PC Roads' website as soon as the contract is signed. ▪ Informing business owners in advance about the construction works, in order to be able to plan the necessary road use accordingly (via local newspapers, the municipality's notice board and website and via PC Roads' website as soon as the contract is signed) | Internal resources | Internal resources | PC Roads FBH | Contractor + PC Roads FBH | . |
| CONSTRUCTION PHASE | | | | | | |
| ▪ Impacts on living conditions of local community; | <ul style="list-style-type: none"> ▪ Providing timely information to the citizens on any type of disruption and inconvenience via local newspapers, the municipality's notice board and website and via PC Roads' website as soon as the contract is signed.; ▪ Implementation of TMP; ▪ Implementation of CSOP; ▪ Implementation of ESMP provisions. | Included in construction works | Included in supervision | PC Roads FBH (providing informations to the citizens)+ Contractor (implementation of the TMOP, CSOP, | Supervisory body* | |

| Impact/Problem | Mitigation Measures | Cost Assessment (US\$) | | Institutional Responsibility | | Comments |
|--|---|--------------------------------|-------------------------|------------------------------|-------------------|--|
| | | Operative | Implementation | Operative | Implementation | |
| | | | | ESMP) | | |
| <ul style="list-style-type: none"> Impacts on local traffic: increase of local traffic, including heavy machinery and trucks; closing one of the traffic lanes for construction purposes causing traffic delays and limited access. | <ul style="list-style-type: none"> Implementation of TMP; Introduction of appropriate signalization and warning signs; Adjustment of working hours to local traffic patterns, e.g. avoiding major transport activities during rush hours; Traffic management system and staff training, especially for site access and near-site heavy traffic; Provision of safe passages and crossings for pedestrians where traffic interferes. | Included in construction works | Included in supervision | Contractor | Supervisory body* | In collaboration with the local Ministry of the Interior |
| <ul style="list-style-type: none"> Temporary occupation of privately or publicly owned land plots in case of unforeseen events | <ul style="list-style-type: none"> Avoidance of temporary occupation of privately owned plots; In case avoidance is not possible, minimize size of the area used and impacts on the vegetation and implementation of RPF and RAP provisions on temporary occupation. | Internal resources | Internal resources | PC Roads FBH | PC Roads FBH* | |
| <ul style="list-style-type: none"> Air emissions: - exhaust gasses; | <ul style="list-style-type: none"> High quality fossil fuels (with low percentage of sulphur and lead) need to be used for construction machinery and equipment; | Included in construction | Included in supervision | Contractor | Supervisory body* | |

* Supervisory body shall be a Consultant appointed by PC Roads FBH according to Federal legislative

| Impact/Problem | Mitigation Measures | Cost Assessment (US\$) | | Institutional Responsibility | | Comments |
|--|---|--------------------------------|-------------------------|------------------------------|--------------------|----------|
| | | Operative | Implementa tion | Operative | Implementa tion | |
| - dust generation. | <ul style="list-style-type: none"> ▪ All machines and vehicles to be used in construction/ reconstruction/ rehabilitation activities must have use permit; ▪ Vehicles need to be regularly maintained ; ▪ Equipment with installed filters to reduce soot emission needs to be used; ▪ When not in use the equipment and machinery need to be shut down; ▪ Maximum speed of the vehicle on unpaved roads should be restricted to 20 km/h; ▪ Moistening/ wetting the site to prevent dust occurrence (in areas with dry soils or where activities generate dust); ▪ Sand and gravel materials need to be transported in covered trucks. | works | | | | |
| <ul style="list-style-type: none"> ▪ Increased level of noise and vibration: - noise emission and noise disturbance; - vibration. | <ul style="list-style-type: none"> ▪ Restriction of works to period of day only (period of day: 06:00 to 22:00, period of night: 22:00-06:00) ▪ In the case of noise complaints by local residents, simultaneous use of machines that generate noise over 70 dB needs to be limited; ▪ In the case of noise complaints by local residents, number of trucks per day visiting the site needs to | Included in construction works | Included in supervision | Contractor | Supervisory body* | |

* Supervisor shall be a Consultant appointed by PC Roads FBH according to Federal legislative

| Impact/Problem | Mitigation Measures | Cost Assessment (US\$) | | Institutional Responsibility | | Comments |
|--|--|--------------------------------|-------------------------|------------------------------|-------------------|----------|
| | | Operative | Implementation | Operative | Implementation | |
| | be reduced; ▪ All machines and vehicles to be used in construction/ reconstruction/ rehabilitation activities must have use permit; ▪ When not in use the equipment and machinery need to be shut down; ▪ Maximum speed of the vehicle on unpaved roads should be restricted to 20 km/h. | | | | | |
| ▪ Emissions into water: - possible contamination of surface water. | ▪ Ensure there is an emergency plan to contain all leaks and spills that result from an accident. ▪ Prevent any repairs, handling of machinery, fuels or lubricants in areas that are not designated for such use. ▪ Proper waste disposal and separation of hazardous waste is required, as well as the engagement of authorized companies for final waste disposal; ▪ Oil and fuel collection systems to be fitted to prevent leakage; ▪ Vehicles and machines need to be regularly maintained to prevent leakage. | Included in construction works | Included in supervision | Contractor | Supervisory body* | |
| ▪ Soil degradation and emissions to soil: - soil contamination by oils, fuels and other hazardous substances. | ▪ Proper waste disposal; separation of hazardous waste; engagement of authorized companies for final waste disposal ; track of the final disposal sites especially for removed asphalt; note/record of the waste amounts; | Included in construction works | Included in supervision | Contractor | Supervisory body* | |

| Impact/Problem | Mitigation Measures | Cost Assessment (US\$) | | Institutional Responsibility | | Comments |
|---|--|--------------------------------|-------------------------|------------------------------|-------------------|-----------------------------------|
| | | Operative | Implementation | Operative | Implementation | |
| | <ul style="list-style-type: none"> Oil and fuel collection systems to be fitted to prevent leakage | | | | | |
| <ul style="list-style-type: none"> Decrease in the aesthetic value of the landscape due to construction site organization. | <ul style="list-style-type: none"> The land determined for use by the Project can only be used for the construction activities and no other land is available for i.e. storage of building material, parking of the heavy machinery etc. in terms of soil disruption; | Included in construction works | Included in supervision | Contractor | Supervisory body* | |
| <ul style="list-style-type: none"> Inadequate traffic management during construction: - traffic congestion and obstructions on road sections; | <ul style="list-style-type: none"> Implementation of EMP which includes the: <ul style="list-style-type: none"> - Design and implementation of the TMP, - Placement of adequate traffic signalization. | Included in construction works | Included in supervision | Contractor | Supervisory body* | |
| <ul style="list-style-type: none"> Inadequate waste handling. | <ul style="list-style-type: none"> Implementation of WMP that shall ensure environmentally sound collection of waste, its storage, transport and final disposal, or and primarily reuse / recycling. No clandestine waste disposal will be allowed on site, including open burning of wastes. The waste should be stored for a short period of time and should be removed as soon as possible. The waste should be primarily recycled or reused where possible and then finally disposed | Included in construction works | Included in supervision | Contractor | Supervisory body* | + local waste management operator |

* Supervisory body shall be a Consultant appointed by PC Roads FBH according to Federal legislative

| Impact/Problem | Mitigation Measures | Cost Assessment (US\$) | | Institutional Responsibility | | Comments |
|---|---|--------------------------------|-------------------------|------------------------------|-------------------|----------|
| | | Operative | Implementation | Operative | Implementation | |
| | <ul style="list-style-type: none"> No open burning of wastes is allowed on site All Waste that cannot be reused should be handed over to a licensed company or agent (amounts are to be recorded as well as types of handling actions). Disposal sites of construction material are will be determined by the municipality and should be handled in the most appropriate environmental manner. | | | | | |
| <ul style="list-style-type: none"> Inadequate organization of construction site. | <ul style="list-style-type: none"> Implementation of CSOP | Included in construction works | Included in supervision | Contractor | Supervisory body* | |
| <ul style="list-style-type: none"> Inadequate workers safety. | <ul style="list-style-type: none"> Implementation of work safety measures: <ul style="list-style-type: none"> - Provide workers with a safe and healthy work environment, - Provide personal protective equipment, - Respect safety procedures, - Provide portable toilets, - Provide drinking water | Included in construction works | Included in supervision | Contractor | Supervisory body* | |
| <ul style="list-style-type: none"> Accidental situations i.e. spills, leakage of oils, fats, fuels and similar hazardous | <ul style="list-style-type: none"> Implementation of MPCA which includes: <ul style="list-style-type: none"> - Spill Response Plan, | Included in construction | Included in supervision | Contractor | Supervisory body* | |

* Supervisory body shall be a Consultant appointed by PC Roads FBH according to Federal legislative

| Impact/Problem | Mitigation Measures | Cost Assessment (US\$) | | Institutional Responsibility | | Comments |
|--|--|--------------------------------|-------------------------|------------------------------|-------------------|---|
| | | Operative | Implementation | Operative | Implementation | |
| materials. | <ul style="list-style-type: none"> - Emergency Preparedness and Response Plan. ▪ Implementation of Elaborate on protection from fires and explosions ▪ Implementation of Labor Protection Law | works | | | | |
| ▪ Materials supply and transport. | <ul style="list-style-type: none"> ▪ Implementation of CSOP to ensure materials are transported in covered vehicles to reduce impacts on environment and Management Plan on Safety at Work to ensure materials are used in accordance with Bill of Quantities | Included in construction works | Included in supervision | Contractor | Supervisory body* | |
| CHANCE-FIND PROCEDURES DURING CONSTRUCTION PHASE | | | | | | |
| ▪ Impacts on cultural heritage. | <ul style="list-style-type: none"> ▪ If archeological findings or other chance finds appear on or near construction site immediate work suspension and local authorities notification is required; | Included in construction works | Included in supervision | Contractor | Supervisory body* | In case of finding cultural heritage, supervision is implemented by the competent institution |
| OPERATION PHASE | | | | | | |

* Supervisory body shall be a Consultant appointed by PC Roads FBH according to Federal legislative

| Impact/Problem | Mitigation Measures | Cost Assessment (US\$) | | Institutional Responsibility | | Comments |
|--|--|----------------------------|--------------------|----------------------------------|----------------|----------|
| | | Operative | Implementation | Operative | Implementation | |
| ▪ Regular occurrences during road operation | ▪ Regular road maintenance | Incl. in maintenance works | Internal resources | Contractor for maintenance works | PC Roads FBH | |
| ▪ Decrease in road safety due to the increase of traffic | ▪ Regular maintenance of road safety equipment and signage | Incl. in maintenance works | Internal resources | Contractor for maintenance works | PC Roads FBH | |

8. ENVIRONMENTAL MONITORING PROGRAM

The table below presents monitoring plan necessary for construction site – developed in connection with mitigation measures to avoid or reduce negative impact.

Prior to commencement of works, in accordance with requirements of the ESMP, and a minimum of monitoring requirements, described in table below, without limitation to these requirements, the Contractor shall prepare detailed list of mitigation measures and parameters to be monitored and prepare the site-specific baseline data as foreseen in the monitoring plan below.

The monitoring plan on construction site will be used by Supervision Engineers of PC Roads FBH. These signed lists will be forwarded to PC Roads FBH, who will be responsible for monitoring and reporting about the compliance.

PC Roads FBH will maintain a registry of grievances, which will contain all information on grievances or complaints received by the community or other interested parties. That will include: type of grievance, time and actions for their resolution and outcome.

- Table 7: Environmental and Social Monitoring Program

| Potential impact | Which parameter is to be monitored? | Where will the monitoring be performed? | How will the monitoring be performed? | When will the monitoring be performed? | Cost assessment (US\$) | | Responsibility | |
|---|---|---|--|--|-------------------------|-------------------------|-----------------------------------|-----------------------------------|
| | | | | | Implementa tion | Operative | Implementa tion | Operative |
| PRE-CONSTRUCTION PHASE | | | | | | | | |
| ▪ Job creation and impacts on local businesses. | ▪ Number of employed persons from local communities; ▪ Timely informing the local communities about the forthcoming works. | Wider area of construction | Inspection | Prior to construction | Included in performance | Included in performance | Contractor | Contractor |
| ▪ Expropriation, involuntary resettlement and economic displacement | ▪ Implementation of RAP provisions | PC Roads of FBH | Monthly and quarterly internal reports | Prior to construction | / | 25000 | PC Roads of FBH+ Supervisory body | PC Roads of FBH+ Supervisory body |
| ▪ Temporary occupation of privately owned land plots for the purpose of construction of access roads and placement of staff, machines and material. | ▪ Implementation of RPF provisions | Construction site | Visual inspection and inspection | Prior to construction and during construction when necessary | Included in supervision | Included in supervision | Supervisory body + PC Roads FBH | Supervisory body + PC Roads FBH |
| CONSTRUCTION PHASE | | | | | | | | |
| ▪ Access restrictions. | ▪ TMP in place, ▪ Implementation of RPF provisions on compensation procedures for businesses | Construction site | Visual inspection | Random checks at least once a week during the | Included in supervision | Included in supervision | Supervisory body + PC Roads | Supervisory body + PC Roads |

| Potential impact | Which parameter is to be monitored? | Where will the monitoring be performed? | How will the monitoring be performed? | When will the monitoring be performed? | Cost assessment (US\$) | | Responsibility | |
|---|---|---|---|--|-------------------------|-------------------------|---------------------------------|---------------------------------|
| | | | | | Implementa tion | Operative | Implementa tion | Operative |
| | affected by access restrictions and livelihood restoration. | | | construction | | | FBH | FBH |
| <ul style="list-style-type: none"> Restrictions on land use and damage to the private property (agricultural plots, horizontal infrastructure, fences and railings) due to disposal of construction waste, work camps and parks of heavy machinery | <ul style="list-style-type: none"> CSOP in place; Implementation of RPF provisions on compensation procedures in case occasional land use cannot be avoided, compensation will be provided to affected owners/users grievances | Construction site | Visual inspection + Central Grievance Log | Prior to construction and random checks at least once a week during the construction | Included in supervision | Included in supervision | Supervisory body + PC Roads FBH | Supervisory body + PC Roads FBH |
| <ul style="list-style-type: none"> Impacts on local traffic (increase of local traffic, including heavy machinery and trucks, operation of roads with only one lane causing traffic delays and limited access) | <ul style="list-style-type: none"> TMP in place; Traffic patterns; Timely information to the citizens. | On construction site and nearby | Visual inspection and inspection | random checks during the week | Included in supervision | Included in supervision | Supervisory body | Supervisory body |
| <ul style="list-style-type: none"> Air emissions: <ul style="list-style-type: none"> exhaust gasses; dust generation | <ul style="list-style-type: none"> Level of dust (amount of particles of sediment and floating particles); Emissions of exhaust gases from vehicles and | Construction site | Measuring devices | As a baseline and during construction when needed and upon | - | 500 USD/measuring | Contractor | Authorized laboratory |

| Potential impact | Which parameter is to be monitored? | Where will the monitoring be performed? | How will the monitoring be performed? | When will the monitoring be performed? | Cost assessment (US\$) | | Responsibility | |
|--|---|--|--|--|------------------------|---------------------|--------------------------|-----------------------|
| | | | | | Implementa tion | Operative | Implementa tion | Operative |
| | equipment; ▪ (SO ₂ , NO ₂ , dim and PM ₁₀). | | | complaints by the citizens | | | | |
| ▪ Increased level of noise and vibration: - noise levels, - vibration. | ▪ Level of noise. | In populated places near the construction site | Measuring devices | Upon order by supervisory organ or upon complaints by the citizens | - | 500 USD /measuring | Contractor + Supervision | Authorized laboratory |
| ▪ Emissions into water: ▪ possible contamination of surface water | ▪ Analysis of parameters of surface water quality: - Chemical analysis (PH, turbidity, conductivity, temperature, suspended particles, COD, BOD, ingredients with nitrogen) - Standard bacteriological analyses | In watercourse near construction site downstream | Standard laboratory equipment and methods of water quality monitoring | As a baseline and upon order by supervisory organ or upon complaints by the citizens | - | 1000 USD /measuring | Contractor + Supervision | Authorized laboratory |
| ▪ Pollution of surface watercourses. | ▪ Presence of oil film in surface watercourses. | In watercourse near construction site downstream | Visual inspection + Standard laboratory equipment and methods of water | Upon order by supervisory organ or upon complaints by the citizens | - | 500 USD /measuring | Contractor + Supervision | Authorized laboratory |

| Potential impact | Which parameter is to be monitored? | Where will the monitoring be performed? | How will the monitoring be performed? | When will the monitoring be performed? | Cost assessment (US\$) | | Responsibility | |
|---|--|---|--|--|-------------------------|-------------------------|--------------------------|------------|
| | | | | | Implementa tion | Operative | Implementa tion | Operative |
| | | | quality monitoring | | | | | |
| ▪ Emissions into water and soil due to improper waste handling. | ▪ CSOP in place, ▪ Waste generation and management. | Construction site | Visual inspection, disposal records or receipts from landfills | Daily | Included in performance | Included in performance | Contractor + Supervision | Contractor |
| ▪ Soil degradation | ▪ Implementation of CSOP, ▪ Implementation of WMP. | Construction site | Visual inspection | Regularly during construction | Included in performance | Included in performance | Contractor + Supervision | Contractor |
| ▪ Waste management. | ▪ Implementation of CSOP and WMP. | Construction site | Visual inspection, disposal records or receipts from landfills | Regularly during construction. Amount and disposal records internal reports will be made daily and | Included in performance | Included in performance | Contractor + Supervision | Contractor |

| Potential impact | Which parameter is to be monitored? | Where will the monitoring be performed? | How will the monitoring be performed? | When will the monitoring be performed? | Cost assessment (US\$) | | Responsibility | |
|---|--|---|---------------------------------------|--|-------------------------|-------------------------|--------------------------|------------|
| | | | | | Implementa tion | Operative | Implementa tion | Operative |
| | | | | monthly | | | | |
| ▪ Accidental situations i.e. spills, leakage. | - Implementation of MPCA which includes: - Spill Response Plan, - Emergency Preparedness and - Response Plan. | Construction site | Visual inspection | Daily | Included in performance | Included in performance | Contractor + Supervision | Contractor |
| ▪ Materials supply. | ▪ Implementation of CSOP (the origin of material, material approvals etc.). | Construction site | Reports | Daily | Included in performance | Included in performance | Contractor + Supervision | Contractor |
| ▪ Material transport. | ▪ Implementation of CSOP (the origin of material, licenses etc.). | Construction site | Visual inspection | Daily | Included in performance | Included in performance | Contractor + Supervision | Contractor |
| ▪ Workers safety. | ▪ Implementation of work safety measures (protection equipment, toilets, drinkable water etc.). | Construction site | Visual inspection | Daily | Included in performance | Included in performance | Contractor + Supervision | Contractor |

9. IMPLEMENTATION AND REPORTING

9.1. PROJECT IMPLEMENTATION

PC Roads FBH is the implementer of the Project and shall be responsible for the implementation and compliance of the Project in line with the ESMP.

The public has the right to participate directly or indirectly, with a possibility to state their interests and opinion in decision-making process during all project activities.

The application of all identified environmental and social mitigation measures and the environmental monitoring program will be ensured. The Contractor will be responsible for the implementation of the environmental mitigation measures during construction and will employ environmental experts to supervise the implementation of Contractor's responsibilities and will be in communication with the investor and with the FMoET. PC Roads FBH will constitute a Grievances Committee which will receive all grievances during Project implementation in accordance with grievance mechanisms as prescribed in the ESMF. During project implementation, PC Roads FBH will supervise compliance of the Contractor with provisions and ESMP.

Upon project completion, PC Roads FBH will be in charge of structures' management and maintenance. Regular and timely payment will be carried out in accordance with monitoring plan.

9.2. REPORTING PROCESS

9.2.1. Contractor to PC Roads FBH

The Contractor shall prepare a Report on compliance with ESMP in form of a monthly progress report and submit it to PC Roads FBH in a local language (C/S/B and in English, in analogue and digital form).

In case of any accidental situations or jeopardizing the environment and society the reporting must be immediate. The Contractor is obliged to inform the PC Roads FBH and local community immediately after any accidental situations that happened over the phone +387 33 250 370 or via email form at the PC Roads FBH website: <http://www.jpfbih.ba/ba/kontakti/kontakti.shtml>.

The Contractor's reports to PC Roads FBH are to include a list and description of the performed activities, as well as recommendations and planned future activities and protection measures.

9.2.2. Supervision Engineer to PC Roads FBH

The Supervision Engineer shall prepare a Report on compliance with ESMP in form of a monthly progress report and submit it to PC Roads FBH in a local language (C/S/B and in English, in analogue and digital form).

9.2.3. PC Roads FBH to WB

PC Roads FBH shall prepare Annual Environmental Health and Safety Reports (AEHS), including monitoring indicators and reports on the implementation of their requirements set in ESPM and submit them to the World Bank for review.

In case of higher-scale accidents or deaths on construction site, PC Roads FBH shall promptly notify the World Bank thereof.

10. PUBLIC DISCUSSION AND INFORMATION DISCLOSURE

10.1. PUBLIC CONSULTATION

Public consultation of the subject ESMP was organized in Cazin after the WB approved the draft of the ESMP.

The document was published and available to the public in a local language on the website of PC Roads FBH on 31.05.2018 and on the website of Cazin City on 01.06.2018. Public consultations were announced on the website PC Roads FBH on 31.05.2018 and on the website of Cazin City on 01.06.2018, and on 04.06.2018. in local newspapers (Dnevni Avaz). The public consultations were held on 19.06.2018. in Cazin, and the Minutes of the Public Discussion on ESMP is an Appendix 3 of this document. Public consultations were attended by 6 interested parties.

The record on public discussion, that is, grievances presented at the public discussion shall be recorded in the Grievance Register, and opinions and suggestions of the public shall be integrated into the final ESMP.

After public discussion the documents is disclosed again on the website of PC Roads of FBH.

10.2. INFORMATION DISCLOSURE

ESMP draft was available on the website of PC Roads of the (www.jpcfbih.ba) in a local language and on the website of the WB in English. During the process of public consultation the interested public got all information regarding the project, including anticipated social and environmental impacts.

During construction period, the Contractors will submit monthly information to PC Roads FBH regarding process of work, which will be published on the websites of PC Roads FBH and BHAMK (Car Association of BH) regarding temporary traffic regulation.

Schedule of works and potential changes to the schedule will also be announced two weeks prior to the beginning of works on the website of PC Roads FBH and in local newspapers, radio and television stations for disclosure. The schedules will provide information on the beginning and end of works, which can impact the affected groups (such as changes to traffic/water/regime of electric energy supply and access, noise and dust due to construction works).

10.2.1. Grievance Mechanisms

Besides the institutionally available ordinary and extraordinary legal remedy, and existing institutional channels, PC roads FBH will ensure and form a special Grievance Redress

Mechanism in collaboration and direct involvement of those municipalities under whose administrative authority the project is carried out, in this case with the Cazin municipality.

Grievance redress mechanism designed for this project is the **Central Feedback Desk (CFD)** at the level of the implementing agency PC Roads FBH which shall serve as both project level information center and grievance mechanism, available to those affected by implementation of all project sub-components. The CFD shall serve the persons affected directly or indirectly by construction works.

The Grievance Registration Sheet (Appendix 1) as print out shall be available at municipal administration, at the construction site and in the offices of PC Roads FBH and shall be available for download on the website of PC Roads of FBH (www.jpcfbi.ba) and the municipality's website.

The grievance can be logged in writing with the Contractor, at the construction site as well as in the contractor's offices. The contractor is obliged to hand out the Grievance Registration Sheet, explain the grievance mechanism to the concerned citizen and forward the filled in Grievance Form to the central Feedback Desk in PC Roads FBH. The grievance can also be filled in within PC Roads FBH, by phone, by fax, and by e-mailing it to the designated e-mail address zalbena@jpcfbi.ba, or by mail to the address Terezija 54, 71000 Sarajevo.

An information leaflet concerning the grievance mechanism will be available at the construction site at all times, whether the construction site is closed or open. The information leaflet will be plasticized and hung on the construction site information board to be available to road users at all times.

All grievances will be archived in the register and assigned a number, and acknowledged within 3 working days.

The CFD will make all reasonable efforts to address the complaint upon the acknowledgement of grievance. If the CFD is not able to address the issues raised by immediate corrective action, a long-term corrective action will be identified. The complainant will be informed about the proposed corrective action and follow-up of corrective action within 14 working days upon the acknowledgement of grievance.

If the particular issue raised through the Grievance Mechanism cannot be addressed or if action is not required, a detailed explanation/ justification will be provided to the complainant on why the issue was not addressed. The response will also contain an explanation on how the person/ organization that raised the complaint can proceed with the grievance in case the outcome is not satisfactory.

At all times, complainants may seek other legal remedies in accordance with the legal framework of FBH.

11. Requirements for start of works

The Contractor shall establish all required baseline data before the commencement of works. The Baseline – Monitoring data shall include air quality data, surface water quality data, soil quality data, survey of the site for any endangered and endemic species and other environmental issues in zone of corridors of direct and indirect impacts. The Contractor is also obliged to ensure these measurements during and after completion of the construction works. The Contractor will ensure that the measurements are conducted by authorized agencies and that they are based on the findings and recommendations of a qualified expert.

The Contractor shall develop:

- 1.) A Construction Site Organization Plan (CSOP) that is made up of:
 - a. Implementation Plan of this ESMP,
 - b. a detailed Waste Management Plan (WMP)]
 - c. Study on Safety (includes Elaborate on Safety at Work and Elaborate on Protection From Fire and Explosions),
 - d. Traffic Management Plan (TMP) must be developed, which will be created by the Contractor prior to the beginning of construction works.

These studies are to be developed in accordance with federal acts⁶, before starting the execution of works, while the Contractor's legal obligations defined in the Bidding Documents and Contract shall be based on the provisions of this ESMP. The Contractor shall submit these studies to the PC Roads FBH supervisory engineer, Environmental and Social Specialists, before beginning of works, and the company has to accept and approve them prior to start of works.

Due to the time constraints related to the issuance of the bidding documents, the public consultations are to be held prior to the start of works but once the bidding documents have been issued; therefore the EMP included in the bidding documents may need to be subsequently updated after the consultations. The contractor will be obliged to follow the updated ESMP.

11.1. Social aspects

- Implementation of the integrated RAP;
- Payment of the compensation in accordance with RAP provisions before the land is accessed;

⁶ Provision on arrangements of construction site, mandatory documentation at the construction site and participants in construction, Official Gazette of FBH 48/09, 75/09 and 63/12

APPENDICES

APPENDIX 1. GRIEVANCE FORM

| | | | |
|---|--|---|--|
| | REFERENCE NUMBER (Filled by the office) | | |
| CATEGORY OF COMPLAINTS | A) Affected by expropriation | | |
| | b) All others | | |
| PARTICIPANT INFORMATION OF GRIEVANCE | | | |
| FULL NAME | | | |
| YEAR OF BIRTH | | | |
| GENDER | M | F | |
| ADDRESS | | | |
| TELEPHONE/MOBILE NUMBER | | | |
| E-MAIL | | | |
| Description of Incident for Grievance (What happened? Where did it happen? Whom did it happen to? What is the result of the problem?) | | | |
| | | | |
| Date of the Incident? | | | |
| <ul style="list-style-type: none"> One-time incident/grievance – Date: _____ Happened more than once (How many times?) _____ On-going (currently experiencing problem) | | | |
| What would you like to see happen? | | | |
| | | | |
| DATE: | SIGNATURE: | | |
| RETURN THIS FORM TO: CENTRAL FEEDBACK DESK PC ROADS OF THE FBH Terezija 54, 71000 Sarajevo Note: All copies are returned to PIU | | | |

APPENDIX 2. GRIEVANCE REGISTRATION TEMPLATE TABLE

| No. | Date of receipt | Type of grievance | Description of grievance | Complainant | | Date of acknowledgment of receipt | Description of actions undertaken | Date of solvation of grievance |
|-----|-----------------|-------------------|--------------------------|-------------|-----|-----------------------------------|-----------------------------------|--------------------------------|
| | | | | Status | Sex | | | |
| | | | | | | | | |
| | | | | | | | | |

APPENDIX 3. REPORT ON PUBLIC DISCUSSION



JP Ceste Federacije BiH d.o.o. Sarajevo poziva sve zainteresirane subjekte, nevladine organizacije i stanovnike Grada Cazina i naselja koja gravitiraju području namjeravane rekonstrukcije crne tačke, „Mala Lisa“ u Cazinu, da uzmu učešće u

JAVNOJ RASPRAVI

o nacrtu **Plana upravljanja okolišem i društvenim aspektima za projekat rekonstrukcije crne tačke „Mala Lisa“ u Cazinu**

koja će se održati u Cazinu, u **prostorijama Grada Cazina 19.06.2018. godine u 10.00 sati**, s ciljem davanja prijedloga i sugestija javnosti i uključivanja relevantnih pitanja u finalnu verziju dokumenta. Dokument je izrađen za potrebu Programa modernizacije magistralnih cesta u FBiH prema politikama kreditora. Nacrt dokumenta može se pronaći na službenoj stranici JP Ceste FBiH na sljedećem linku: <http://jpcfbih.ba/bs/aktivnosti/modernizacija-magistralnih-cesta/38> i na web stranici Grada Cazina.

Svi zainteresirani subjekti koji nisu u mogućnosti da prisustvuju javnoj raspravi mogu svoje sugestije i komentare dostaviti do 19.06.2018. putem e-mail adrese: pimt@jpcfbih.ba.

Dnevni red:

1. Prezentacija Plana upravljanja okolišem i društvenim aspektima za projekat rekonstrukcije crne tačke „Mala Lisa“ u Cazinu
2. Pitanja, diskusija, odgovori i objašnjenja

31.05.2018.



Web addresses containing the document and the Announcement of Public discussion with screenshots of the websites:

1. PC Roads of FBH website (published on May 31, 2018)

<https://jpcfbih.ba/bs/novosti/javna-rasprava-o-nacrtu-plana-upravljanja-okolisem-i-drustvenim-aspektima-za-projekat-rekonstrukcije-crne-tacke-mala-lisa-u-cazinu/51> -

Announcement of the Public discussion (B/H/S language)

<http://jpcfbih.ba/bs/aktivnosti/modernizacija-magistralnih-cesta/38> - Document (B/H/S language)

<https://jpcfbih.ba/en/news/public-consultations-on-draft-environmental-and-social-management-plan-for-the-project-of-the-reconstruction-of-the-black-spot-mala-lisa-in-cazin/51> - Announcement of the Public discussion (English language)

<http://jpcfbih.ba/en/activities/modernization-of-main-roads/38> - Document (English language)



2. City of Cazin website (published on June 1, 2018)

http://www.opcinacazin.ba/index.php?option=com_content&view=article&id=2474:javni-poziv&catid=44:sve-vijesti&Itemid=81



MINUTES

of Public Discussion on the Draft Environmental and Social Management Plan for the Project of the Reconstruction of the Black Spot “Mala Lisa” in Cazin

A public discussion on the Draft Environmental and Social Management Plan for the Project of the Reconstruction of the Black Spot Mala Lisa in Cazin was held on June 19, 2018 in the premises of the City of Cazin at 10 am.

On behalf of the PC Roads of the Federation of Bosnia and Herzegovina public discussion was attended by:

- **Anis Bašić** – Project Manager for the Project of the Reconstruction of the Black Spot Mala Lisa in Cazin
- **Selma Ljubijankić** - member of the PIT in charge of social aspects under the Road Sector Modernization Program
- **Haris Zejnić** – PIT assistant for environmental monitoring under the Program.

A list of all participants is enclosed to these minutes.

Selma Ljubijankić opened this public discussion, greeted all participants and presented representatives of the PC Roads of the FBH and gave a brief introduction on the Road Modernization Program and the document.

Hamdija Ljubijankić: What does the term 'Black Spot' mean?

Selma Ljubijankić: A 'Black Spot' is a location where many car accidents, both with material damage and/or casualties (fatalities), happen.

Hamdija Ljubijankić: Is there any other Black Spot in the area of the Municipality of Cazin?

Anis Bašić: Although I do not know by heart the developed Study of Black Spots in FBH, I know that Mala Lisa was highly ranked in the two earlier developed Studies on that subject.

Hamdija Ljubijankić: Can we get an excerpt from that study related to our municipality?

Anis Bašić: Of course, it will be sent to you by e-mail.

Haris Zejnić presented the Draft Environmental and Social Management Plan for the Project of the Reconstruction of the Black Spot Mala Lisa in Cazin. He familiarized all participants with the project goals, mitigation measures of all identified potential environmental and social impacts, monitoring plan, disclosure of information, grievance mechanism, requirements for start of works, and other relevant information from the document. It was stressed out that this is the draft document and explained that all the relevant comments from the public discussion will be included in the final document. It was also emphasized that the document was revised by the World Bank team and, after the adoption, will become a binding document for the contracting parties in the implementation of the project itself.

Hamdija Ljubijankić: What is the deadline for construction works?

Anis Bašić: The deadline for construction works is 2 month from the commencement date.

After that, **Anis Bašić** presented the technical features of the project. He once again noted that the Mala Lisa site was highly ranked as a black spot in the FBH. He presented the existing location, and the newly designed project. He noted that this project includes, besides the reconstruction of the crossroad, the construction of a pipe calvet for Čajin Potok and a foot trail and a new asphalt layer of the road in the direction of the restaurant Šedrvan. He showed the design of the normal cross-sectional profile (SMA, a layer of asphalt and a buffer layer). He noted that the transit section would be tiled with briquettes and gave the basic dimensions of the roundabout and the construction of the pipe calvet. He pointed out that there will be about 2500 cubic meters of excavation and embankment, about 1500 tons of asphalt, about 1300 cubic meters of tampons, and that all the materials will be supplied locally except eruptive aggregates as there is no eruptive material in the project area. It is also said that LED lighting is planned on the roundabout.

Muhamed Samardžić: How is the precipitation water drainage solved?

Anis Bašić: Precipitation waters are drained along the edges of the roundabout to the Čajin Potok (recipient).

Hamdija Ljubijankić: what will be the traffic regime during the construction works?

Anis Bašić: Total traffic stops will only be in place during the installation of the damp layer of asphalt.

Muhamed Samardžić: Das the asphalt have to be installed at certain temperatures?

Anis Bašić: Yes. Asphalt is installed at temperatures from 160 to 180 degrees. This won't be a problem on this project in regard with the proximity of the asphalt bases.

Hamdija Ljubijankić: Are the connections for other users regulated?

Anis Bašić: at the meeting held directly at the project location PC Roads agreed with the City of Cazin that the Development Plan (Regulatory Plan) of the City will contain the connection that got the approval for connection on the main road in an earlier period. The planed solution (design) contains mountable curb blocks and a fourth branch of the roundabout to the two subject plots. This will not affect the safety of the roundabout.

Selma Ljubijankić: The subject ESMP will be part of the Contractor Contract. The document states that access restriction have to be avoided even during construction.

Hamdija Ljubijankić: When is the commencement date planned?

Anis Bašić: The subject procurement LOT contains two projects; the Reconstruction of the Back Spot Mala Lisa in Cazin and the Construction of the Third Lane on the section Gornje Bravsko-Ključ. PC Roads didn't acquire the building permits for these projects because the Decisions on expropriation is still not ready.

Hamdija Ljubijankić: The city of Cazin will do everything in their power to speed up the process.

The public consultation ended at 11 AM.

Photographs of participants in the Public Consultations in Cazin (business premises of Cazin City)





List of Participants in the Public Consultations



Javna rasprava o nacrtu Plana upravljanja okolišem i društvenim aspektima za projekat rekonstrukcije crne tačke „Mala Lisa“ u Cazinu, 19. Juni 2018.g.

LISTA SUDIONIKA / LIST OF PARTICIPANTS

| R.b. No. | Ime i prezime / Name and surname | Institucija/Institution | Tel. | E-mail | Potpis/Signature |
|----------|----------------------------------|-------------------------|-------------|-----------------------------|------------------|
| 1 | ABDULHUK GALIJEVIĆ | GRADSKA UPRAVA CAZIN | 061/789-414 | sgalije@upr.cazin.ba | [Signature] |
| 2 | Muhammed DOMIĆ | - | 061/672-575 | muhammed.domi@upr.cazin.ba | [Signature] |
| 3 | Amir Džupljanović | - | 061 841 092 | amir.dzupljanovic@gmail.com | [Signature] |
| 4 | HARIS ZELVIĆ | JP CESTE FBH | 033 250 382 | haris.zelvic@jcesta.ba | [Signature] |
| 5 | SEAD DŽUPJANOVIĆ | - | 033 553 09 | sead.dzupjanovic@gmail.com | [Signature] |
| 6 | AMIR BARIĆ | JP CESTE FBH | 033 363 490 | amir.baric@jcesta.ba | [Signature] |
| 7 | | | | | |
| 8 | | | | | |
| 9 | | | | | |
| 10 | | | | | |
| 11 | | | | | |
| 12 | | | | | |
| 13 | | | | | |
| 14 | | | | | |